

KEITH HUOT

To: BARIS AVSAR
Cc: 'CyberCopy DFS Department'
Subject: RE: Eastside Academy - RFI's 1 thru 5

Please see RFI responses in red text below.

KEITH HUOT

SENIOR PROJECT MANAGER

O: 805.963.1955 C: 805.535.5410

E: khuot@19six.com



From: BARIS AVSAR <baris@avsarcd.com>
Sent: Friday, June 5, 2020 3:52 PM
To: KEITH HUOT <KHUOT@19six.com>
Subject: Re: Eastside Academy - RFI's 1 thru 5
Importance: High

Please see below continuation of the RFI's:

- RFI # 3: Spec section 32 31 13, subsection 2.1.A calls for CI fabric to conform to federal spec, type IV which is vinyl coated. The rest of the sections do not call for vinyl coating. Can we assume all fence components will be galvanized finish other than the CL fabric? **The fabric and all other fence components shall be galvanized per specifications so that it matches existing fencing. Delete Vinyl coating form spec.**
- RFI #4: Top rail and bottom rail pipe sizes is not specified in plan details nor in specifications. Are we matching 2 3/8" OD to match the rail over the gate? **Top and bottom rails pipe size for typical fencing shall be 1-5/8" OD (nominal 1-1/4"). Top rail over gate shall remain 2-3/8" OD.**
- RFI #5: Spec section 32 31 13, subsection 2.2.G calls for post brace assembly which is not called out in detail 4 on sheet A-111. Is post brace assembly required at end, corner and gate posts? **Yes, provide post brace assembly at end, corner and gate posts per specifications.**

Baris Avsar, CCM
AVSAR Construction Development, INC.

C: [\(310\) 795-2717](tel:3107952717)



www.avsarcd.com

From: BARIS AVSAR <baris@avsarcd.com>

Date: Friday, June 5, 2020 at 3:46 PM

To: KEITH HUOT <KHUOT@19six.com>

Subject: Eastside Academy - RFI's

Please see below RFI's

- RFI #1 : What's the Engineer's estimate?
- RFI #2 : detail 3 on A-001. Are we going to replace this chain link fence? Or only we will provide a 2'-0 min clearance.

Baris Avsar, CCM

AVSAR Construction Development, INC.

C: [\(310\) 795-2717](tel:(310)795-2717)



www.avsarcd.com